Partner - Ops

Well Name: Fcu 7218 **Report Date: 6/19/2017**

Well Name	API/UWI	State/Province	County
Fcu 7218	4200347233	Texas	Andrews
Permit Number	**Spud Date**	**Ground/Corrected Ground Elevation (ft)**	**KB-Ground Distance (ft)**
809496	5/6/2017 19:45	3,336.00	13.00

Drilling Rig Release Date

RR Date
5/13/2017 03:00

Operational Rig Info

Rig
Key Energy Services, 6129

Daily Summary

Daily Field Est Total (Cost)	Cum Field Est To Date (Cost)
38,292.00	367,414.00

Daily Operations

Report Start Date	Report End Date
6/19/2017	6/20/2017

Operation Summary #1

NOT VENTING #HSM# 100 SICP Open well bleed down MIRU WSU & rev unit ND frac valve NU BOP test to 500 psi tested good MI rack new 2 7/8 J55 (228 jts) PU 4 3/4 bit RIH w/ 210 jts tagged sand @ 6796' secure well SDFN CMIC D Taylor

Operation Summary #2

Operational Remarks/Summary #3